

## Line Set Schedule For Raritan Valley college Theatre

#	Distance	Description	Current Weight in Pounds		Total	Hight trim	Low trim	Notes
			Pipe	Load				
0	0'-3"	Fire curtain	78	533	611			Fixed; Cannot be moved, removed or hung over
1	1'	Grand Valance	78	143	221			Fixed; Cannot be moved, removed or hung over
2	1'-9"	Grand Drape	260	858	1118			Fixed; Cannot be moved, removed or hung over
3	2'-6"		91		91			
4	3'-3"	1st Elec.	325	approx.442	767			Fixed; Cannot be moved, removed or hung over
5	4'-9"	Movie Screen	78	1014	1092			Fixed; Cannot be moved, removed or hung over
6	5'-6"		91		91			
7	6'-3"		91		91			
8	7'-9"		91		91			
9	8'-6"		91		91			
10	10'		91		91			
11	11'-6"		91		91			
12	12'-3"		78		78			
13	13'-9"		91		91			
14	14'-6"		91		91			
15	16'		91		91			
16	16'-9"		78		78			
17	17'-6"		91		91			
18	18'-3"		78		78			
19	21'-1"	Mid. Trav.	91	390	481			Fixed; Cannot be moved, removed or hung over
20	21'-11"		91		91			
21	22'-7"		91		91			
22	24'-1"		91		91			
23	25'-8"		78		78			
24	27'-1"		91		91			
25	28'-7"	Far Cys.	78	429	507			Fixed; Cannot be moved, removed or hung over
26	30'-1"		91		91			
27	30'-11"		91		91			
28	31'-7"	Rear Trav.	78	390	468			Fixed; Cannot be moved, removed or hung over
29	33'-2"		78		78			
30	34'-8"	Cyc.	78	104	182			Fixed; Cannot be moved, removed or hung over
All Subject to change			As Of 1/31/14					